Elevation Environmental Services
13340 Harrison St
Thornton CO 80241
(833)536-8476

Asbestos Abatement Air Clearance Report

270 Holbrook St
Erie, CO 80516

Prepared For:
Elite Abatement -
Abatement Contractor

Prepared By:
Elevation Environmental Services
13340 Harrison St
Thornton, CO 80241
CDPHE CERTIFICATE #'s: 24795, 25621
Date / Time Final Clearance Standards Met
8/01/2022 15:15

1. Regulations

CLEARING ABATEMENT PROJECTS

This subsection III.P. applies to asbestos abatement projects in areas of public access, other than school buildings, where the amount of asbestos-containing material that will be abated exceeds the trigger levels. For clearance requirements in school buildings, see paragraph IV.G.9. (Completion of Response Actions). The GAC, certified Air Monitoring Specialist, and the building owner shall ensure that all abatement projects are completed as described below. All air monitoring and final visual inspections required under this regulation shall be performed by certified Air Monitoring Specialists independent of the GAC to avoid possible conflict of interest.

Final Visual Inspection

At the conclusion of any abatement action and with only critical barriers still in place, a certified Air Monitoring Specialist, who is independent of the GAC, shall visually inspect each work area where such action was conducted, and behind the critical barriers, to determine whether all dust and debris has been removed. If any such dust or debris is found, the area shall be re-cleaned until no dust or debris is found. If a critical barrier is removed for cleaning purposes, the area behind the critical barrier shall be cleaned and the critical barrier immediately replaced.

Final Clearance Air Monitoring and Sample Analyses

III.P.3.a. Sample Collection III.P.3.a.(i). Once the area has passed a final visual inspection and no dust or debris has been found, the certified Air Monitoring Specialist shall collect air samples using aggressive sampling as described in 40 C.F.R. Part 763, Appendix A to Subpart E (EPA 1995), to monitor air for clearance after each abatement project; except that fans and leaf blowers shall not be directed toward any known friable ACM remaining in the work area.

Clearance Criteria

The laboratory may analyze air monitoring samples collected for clearance purposes by PCM to confirm completion of removal, encapsulation, or enclosure of ACM. The action shall be considered complete when the results of samples collected in the abatement work area and analyzed by PCM using the NIOSH Method 7400 entitled "Fibers" published in the NIOSH Manual of Analytical Methods, 3rd Edition, Second Supplement, August 1987, show that the concentration of fibers for each of the five samples is less than or equal to a limit of quantification for PCM (0.01 fibers per cubic centimeter, 0.01 f/cm3 , 10,000 f/m3). The analyst doing said analysis shall be NIOSH 582 or 582E trained.

For each work area within the project where the amount of ACM is:	**State-Permitted Project in Non-School Building** **Minimum # of samples to clear each of the following:**		**Response Action in School Building** **Minimum # of samples to clear each of the following:**	
	Work Area	**Project**	**Work Area**	**Project**
Less than 3 square feet/3 linear feet	1	5	5	5
From 3 square feet/3 linear feet up to 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum	2	5	5 PCM or 13 TEM	5 PCM or 13 TEM
Greater than 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum up to 160 square feet/260 linear feet/volume equivalent of a 55-gallon drum	5	5	5 PCM or 13 TEM	5 PCM or 13 TEM
Greater than 160 square feet/260 linear feet/volume equivalent of a 55- gallon drum	5	5	13 TEM	13 TEM

The Maximum Allowable Asbestos Level (MAAL)

III.U.2.a. PCM If PCM is used as the method of analysis the standard is 0.01 fibers per cubic centimeter of air (f/cc), which is equivalent to 10,000 fibers per cubic meter of air (f/m3). The NIOSH 7400 Method entitled "Fibers" published in the NIOSH Manual of Analytical Methods, 3rd Edition, Second Supplement, August 1987, shall be used to analyze samples. The number of samples to be taken shall be determined by the certified Air Monitoring Specialist.

2. Introduction

On August 1, 2022, Elevation Environmental Services conducted an Asbestos Abatement Air Clearance *at 270 Holbrook St, Erie CO*. Clearance was performed on asbestos containing Floor tile and Duct Wrap. The abatement was performed by Elite Abatement.

3. Visual Inspection

A visual inspection was conducted by wearing black nitrile gloves and touching all work and adjacent surfaces to look for any dust or debris left behind. Critical barriers were inspected to make sure they were in place and no dust or debris had passed through.

4. Final Clearance Air Monitoring

Aggressive sampling was performed using fans and leaf blowers prior to setting up the samples in the breathing zone.

Five pumps were set in the work area and allowed to equilibrate. The pumps were calibrated and PCM cassettes were attached on stands to each.

The pumps were allowed to sample until 1199 L of Air were collected. The pumps were then recalibrated and the average of the two calibrations was used to calculate the volume of air passed through each cassette.

[Liters/min] * [Run Time (min)] = Liters Sampled

5. Sample Results

Samples were submitted to Reservoirs Environmental which is a NIST approved lab for PCM and TEM analysis.

Sample Name	Volume Sampled (L)	MAAL (F/cc)	Fiber Conc (F/CC)	PASS/FAIL
720-CL01	1204	0.01	BRL	*Pass*
720-CL02	1211	0.01	BRL	*Pass*
720-CL03	1217	0.01	BRL	*Pass*
720-CL04	1216	0.01	BRL	*Pass*
720-CL05	1208	0.01	BRL	*Pass*

6. Conclusions and Recommendations

The work areas/containments met the standards set forth by CDPHE Regulation 8. Therefore, the area is cleared for the purposes intended.

7. Lab Results/Permit

EUROFINS RESERVOIRS ENVIRONMENTAL, INC

NVLAP Lab Code 101896-0
AIHA LAP, LLC. LAB ID 101533

TABLE: I ANALYSIS: FIBER COUNT ANALYSIS IN AIR

RES Job Number:	**RES 532231-1**
Client:	**Elevation Environmental Services**
Client Project/P.O.:	**270**
Client Project Description:	**270 HOLBROOK ST**
Date Samples Received:	**August 01, 2022**
Analysis Type:	**REI PCM SOP / NIOSH 7400A-M**
Turnaround:	**Rush**
Date Samples Analyzed:	**August 01, 2022**

NA = Not Analyzed
NR = Not Received
ND = None Detected
CBR = Cannot Be Read

Laboratory Sample ID	Client ID Number	Air Volume Sampled (L)	Fields Analyzed	Fiber Count	Reporting Limit (F/mm²)	Fiber Density (F/mm²)	Reporting Limit (F/cc)	Fiber Concentration (F/cc)
532231 -	270-CL01	1204	100	0	7.01	BRL	0.002	BRL
532231 -	270-CL02 (Labeled as 270-5)	1211	100	0	7.01	BRL	0.002	BRL
532231 -	270-CL03	1217	100	1	7.01	BRL	0.002	BRL
532231 -	270-CL04	1216	100	0	7.01	BRL	0.002	BRL
532231 -	270-CL05	1208	100	0.5	7.01	BRL	0.002	BRL
532231 -	270-CLFB1	0	----	----		Not Analyzed Per Client Request		
532231 -	270-CLFB2	0	----	----		Not Analyzed Per Client Request		

Sample analyses have not been blank corrected.

Laboratory Quarterly Coefficient Variation(CV) by Fiber Count Range - Apr 1, 2022 - Jun 30, 2022

5-20 CV = 0.24 >20-50 CV = 0.21 >50-100 CV = 0.14

Christopher Smith
Christopher Smith
Analyst

Eurofins Reservoirs Environmental, Inc
Eurofins Reservoirs QA Manual

eurofins | Built Environment Reservoirs

Effective April 28, 2022
Q:\QAQC\Eurofins Reservoirs QA Manual.pdf

RES Job #: 532231

SUBMITTED BY	INVOICE TO	CONTACT INFORMATION	SERIES
Company: Elevation Environmental Services	Company: Elevation Environmental Services	Contact: Chris Milazzo	-1 PCM Rush *NO VERBALS*
Address: 13340 Harrison St.	Address: 13340 Harrison St.	Phone: (678) 232-8988	
		Fax:	
Thornton, CO 80241	Thornton, CO 80241	Cell:	
Project Number and/or P.O. #: 270		Final Data Deliverable Email Address:	
Project Description/Location: 270 HOLBROOK ST		info@elevationenviro.com (+ 1 ADDNL. CONTACTS)	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm & Sat. 8am - 5pm

PLM / PCM / TEM DTL RUSH PRIORITY STANDARD

CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm

Dust RUSH PRIORITY STANDARD

Metals RUSH PRIORITY STANDARD *PRIOR NOTICE REQUIRED FOR SAME DAY TAT

Organics* SAME DAY RUSH PRIORITY STANDARD

MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 5pm

Viable Analysis** PRIORITY STANDARD **TAT DEPENDENT ON SPEED OF MICROBIAL GROWTH

Medical Device Analysis RUSH STANDARD

Mold Analysis RUSH PRIORITY STANDARD

Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.

Special Instructions:

VALID MATRIX CODES

Air = A	Bulk = B
Dust = D	Food = F
Paint = P	Soil = S
Surface = SU	Swab = SW
Tape = T	Wipe = W
Drinking Water = DW	
Waste Water = WW	
ASTM E1792 approved wipe media only	

REQUESTED ANALYSIS

PLM - Short Report, Long Report, CARB 435
TEM - AHERA (+/- or Quantified), Microvac (+/- or Quantified), Wipe (+/- or Quantified), NIOSH 7402, Yamate Level II, ISO 10312, ISO 13794, Chatfield, Drinking Water, Waste Water, Bulk +/-, CARB Modified Ahera
PCM - PCM (NIOSH 7400A)
DUST - Total, Respirable
METALS - Analyte(s) Lead Only (7082, 7420, Waste Water, Foodware), Multi Metals (7303,6020A, 200.8, Waste Water, Foodware, OSHA ID-125G), pH (Liquid or Non-Liquid), TCLP, RCRA 8 Scan, Welding Fume Scan, Full Metals Scan
ORGANICS - Methamphetamine, TSS
VIABLES - Campylobacter, Bacillus, Salmonella (Culturable or 1-2), Listeria, Total Coliform, E. Coli (Coliform Present, Absent), Total Coliform Most Probable Count, Coliforms, E.coli - (State Water, Drinking Water, Non-Drinking Water, +/- Quantification), Lactic Acid, Viable Microbial Count (wo/ID or w/ID), Enterococcus (+/- or Quantification), Legionella (P, NP, C)
MEDICAL - Bioburden, LAL
MOLD - Spore Trap, Bulk Mold, Particulate Identification

Client Sample ID Number (Sample ID's must be unique)	ASBESTOS			CHEMISTRY			MICROBIOLOGY			Sample Volume (L) / Area	Length(or Aliquots) x Width(or Area per Aliquot)	Matrix Code	# of Containers	Date Collected mm/dd/yy	Time Collected hh:mm	Laboratory Analysis Instructions
1 270-CL01			X							1204L		A				
2 270-CL02			X							1211L		A				
3 270-CL03			X							1217L		A				
4 270-CL04			X							1216L		A				
5 270-CL05			X							1208L		A				
6 270-CLFB1			X							0L		A				NA
7 270-CLFB2			X							0L		A				NA

EREI establishes a unique Lab Sample ID, for each sample, by preceding each unique Client Sample ID with the laboratory RES Job Number.
EREI will analyze incoming samples based on information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing, client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall consitute an analytical services agreement with payment terms of NET 30 days. Failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By:	Chris Milazzo	Date/Time: 08/01/2022 12:58:57	Sample Condition: Acceptable
Received By:	Jessica Shapiro	Date/Time: 08/01/2022 13:15:35	Carrier: Hand

8. Certifications

Colorado Department
of Public Health
and Environment

ASBESTOS CERTIFICATION*

This certifies that

Jonathon Milazzo

Certification No.: 24795

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Air Monitoring Specialist*

Issued: **October 12, 2021**

Expires: **November 05, 2022**

** This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.*

Authorized APCD Representative

SEAL

Colorado Department
of Public Health
and Environment

ASBESTOS CERTIFICATION*

This certifies that

Jonathon Milazzo

Certification No.: 24795

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued: **June 08, 2022**

Expires: **July 05, 2023**

** This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.*

Authorized APCD Representative

SEAL

Colorado Department
of Public Health
and Environment

ASBESTOS CONSULTING FIRM

This certifies that

Elevation Environmental Services, LLC

Registration No.: ACF - 25621

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos consulting activities as required under Regulation No 8, Part B, in the state of Colorado.

Issued: May 26, 2022
Expires: June 08, 2023

Authorized APCD Representative

SEAL