Elevation Environmental Services
13340 Harrison St
Thornton CO 80241
(720) 318-6947

Asbestos Air Clearance Report

275 Holbrook St
Erie CO 80516

Prepared For:
Kelli Sexton

Material Removed:
Texture

Location Of Removal:
Main Level

Permit # or Other ID#:
Non Permitted homeowner removal

Prepared By:
Jonathon Milazzo (CDPHE Certificate #'s 24795, 25621)
Elevation Environmental Services
13340 Harrison St
Thornton, CO 80241
AIHA PAT ID: 300626
Date / Time Final Clearance Standards Met
2024-05-23 18:17

Contents

Summary of Air Clearance 3
Sample Analysis Results 3
Conclusions and Recommendations 3
Regulations 4
Clearing Abatement Projects 4
Final Visual Inspection 4
Final Clearance Air Monitoring and Sample Analyses 4
Clearance Criteria 4
The Maximum Allowable Asbestos Level (MAAL) 4
Lab Results 5
Permit 7
Certifications 8

Summary of Air Clearance

On 2024-05-18, Elevation Environmental Services (EES) performed an asbestos air clearance of *275 Holbrook St Erie CO 80516* in accordance with CDPHE Regulation 8.

Sample Analysis Results

Air Sample cassettes were analyzed by NIOSH Method 7400 by a NIOSH 528E certified analyst of Eurofins Reservoirs Environmental. Eurofins Reservoirs Environmental is proficient in the Industrial Hygiene Associations (AIHA) Proficiency Analytical Testing Programs.

Sample ID	Volume Sampled (L)	Fields Analyzed	Fiber Count	Fiber Density (F/mm^2)	Fiber Concentration (F/cc)	PASS/FAIL
CL-01	1226	100	7	8.92	0.002	*PASS*
CL-02	1232	100	5.5	BRL	BRL	*PASS*
CL-03	1250	100	13	16.56	0.005	*PASS*
CL-04	1261	100	6	7.64	0.002	*PASS*
CL-05	1268	100	7.5	9.55	0.002	*PASS*
FB-01	0	100	0	BRL	-	*PASS*
FB-02	0	100	0	BRL	-	*PASS*

*EES uses 7.01 as the reporting limit for Fiber Density. Anything under 7.01 is reported as BRL.

Conclusions and Recommendations

The work areas/containments met the standards set forth by CDPHE Regulation 8. Therefore, the area is cleared for the purposes intended.

Complete By:

Jonathon Milazzo
Owner/AMS/BI/IHPAT Certified Analyst

Regulations

Clearing Abatement Projects

This subsection III.P. applies to asbestos abatement projects in areas of public access, other than school buildings, where the amount of asbestos-containing material that will be abated exceeds the trigger levels. For clearance requirements in school buildings, see paragraph IV.G.9. (Completion of Response Actions). The GAC, certified Air Monitoring Specialist, and the building owner shall ensure that all abatement projects are completed as described below. All air monitoring and final visual inspections required under this regulation shall be performed by certified Air Monitoring Specialists independent of the GAC to avoid possible conflict of interest.

Final Visual Inspection

At the conclusion of any abatement action and with only critical barriers still in place, a certified Air Monitoring Specialist, who is independent of the GAC, shall visually inspect each work area where such action was conducted, and behind the critical barriers, to determine whether all dust and debris has been removed. If any such dust or debris is found, the area shall be re-cleaned until no dust or debris is found. If a critical barrier is removed for cleaning purposes, the area behind the critical barrier shall be cleaned and the critical barrier immediately replaced.

Final Clearance Air Monitoring and Sample Analyses

Once the area has passed a final visual inspection and no dust or debris has been found, the certified AMS must collect air samples using aggressive sampling as described in 40 C.F.R. Part 763, Appendix A to Subpart E (EPA 2010), to monitor air for clearance after each abatement project; except that fans and leaf blowers must not be directed toward any known friable ACM remaining in the work area.

Clearance Criteria

The laboratory may analyze air monitoring samples collected for clearance purposes by PCM to confirm completion of removal, encapsulation, or enclosure of ACM. The action will be considered complete when the results of samples collected in the abatement work area and analyzed by PCM using the NIOSH Method 7400 entitled “Asbestos and other Fibers by PCM” published in the NIOSH Manual of Analytical Methods, 5th Edition, Third Supplement, June 2019, show that the concentration of fibers for each of the samples is less than or equal to a limit of quantification for PCM (0.01 fibers per cubic centimeter, 0.01 f/cm3,10,000 f/m3). Each analyst doing said analysis must either be a successful participant in their company’s American Industrial Hygiene Association (AIHA) Proficiency Analytical Testing (PAT) Program or in the Asbestos Analysts Registry (AAR) Program.

For each work area within the project where the amount of ACM is:	**State-Permitted Project in Non-School Building** **Minimum # of samples to clear each of the following:**		**Response Action in School Building** **Minimum # of samples to clear each of the following:**	
	Work Area	**Project**	**Work Area**	**Project**
Less than 3 square feet/3 linear feet	1	5	5	5
From 3 square feet/3 linear feet up to 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum	2	5	5 PCM or 13 TEM	5 PCM or 13 TEM
Greater than 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum up to 160 square feet/260 linear feet/volume equivalent of a 55-gallon drum	5	5	5 PCM or 13 TEM	5 PCM or 13 TEM
Greater than 160 square feet/260 linear feet/volume equivalent of a 55- gallon drum	5	5	13 TEM	13 TEM

The Maximum Allowable Asbestos Level (MAAL)

III.U.2.a. PCM If PCM is used as the method of analysis the standard is 0.01 fibers per cubic centimeter of air (f/cc), which is equivalent to 10,000 fibers per cubic meter of air (f/m3). The NIOSH 7400 Method entitled “Asbestos and other Fibers by PCM” published in the NIOSH Manual of Analytical Methods, 5th Edition, Third Supplement, June 14, 2019, shall be used to analyze samples. The number of samples to be collected must be determined by the certified Air Monitoring Specialist.

Lab Results

EUROFINS RESERVOIRS ENVIRONMENTAL, INC

NVLAP Lab Code 101896-0
AIHA LAP, LLC. LAB ID 101533

TABLE: I ANALYSIS: FIBER COUNT ANALYSIS IN AIR

RES Job Number:	**RES 603241-1**
Client:	**Elevation Environmental Services**
Client Project/P.O.:	**275**
Client Project Description:	**275**
Date Samples Received:	**May 23, 2024**
Analysis Type:	**REI PCM SOP / NIOSH 7400A-M**
Turnaround:	**Rush**
Date Samples Analyzed:	**May 23, 2024**

NA = Not Analyzed
NR = Not Received
ND = None Detected
CBR = Cannot Be Read

Laboratory Sample ID	Client ID Number	Air Volume Sampled (L)	Fields Analyzed	Fiber Count	Reporting Limit (F/mm²)	Fiber Density (F/mm²)	Reporting Limit (F/cc)	Fiber Concentration (F/cc)
603241 -	**CL1**	1226	100	7	7.01	8.92	0.002	0.002
603241 -	**CL2**	1232	100	5.5	7.01	BRL	0.002	BRL
603241 -	**CL3**	1250	100	13	7.01	16.56	0.002	0.005
603241 -	**CL4**	1261	100	6	7.01	7.64	0.002	0.002
603241 -	**CL5**	1268	100	7.5	7.01	9.55	0.002	0.002
603241 -	**FB1**	0	100	0	7.01	BRL	---	---
603241 -	**FB2**	0	100	0	7.01	BRL	---	---

Sample analyses have been blank corrected using customer supplied blanks.

Laboratory Quarterly Coefficient Variation(CV) by Fiber Count Range - Jan 1,2024 - Mar 31, 2024

5-20 CV = 0.23 >20-50 CV = 0.16 >50-100 CV =0.09

Shannon O'Neill
Analyst

Eurofins Reservoirs Environmental, Inc
Eurofins Reservoirs QA Manual

eurofins

Built Environment Testing
Reservoirs

Effective September 06, 2023
Q:\QAQC\Eurofins Reservoirs QA Manual.pdf

RES Job #: 603241

SUBMITTED BY	INVOICE TO	CONTACT INFORMATION	SERIES
Company: Elevation Environmental Services	Company: Elevation Environmental Services	Contact: Christina Davis	-1 PCM Rush *NO VERBALS*
Address: 13340 Harrison St.	Address: 13340 Harrison St.	Phone: (719) 291-0876	
		Fax:	
Thornton, CO 80241	Thornton, CO 80241	Cell:	
Project Number and/or P.O. #: 275		Final Data Deliverable Email Address:	
Project Description/Location: 275		Christina@elevationenviro.com (+ 2 ADDNL. CONTACTS)	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm & Sat. 8am - 5pm

PLM / PCM / TEM DTL RUSH PRIORITY STANDARD

CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm

Dust RUSH PRIORITY STANDARD

Metals RUSH PRIORITY STANDARD *PRIOR NOTICE REQUIRED FOR SAME DAY TAT

Organics* SAME DAY RUSH PRIORITY STANDARD

MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 5pm

Viable Analysis** PRIORITY STANDARD **TAT DEPENDENT ON SPEED OF MICROBIAL GROWTH

Medical Device Analysis RUSH STANDARD

Mold Analysis RUSH PRIORITY STANDARD

****Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.****

Special Instructions:

REQUESTED ANALYSIS

PLM - Short Report, Long Report, CARB 435
TEM - AHERA (+/- or Quantified), Microvac (+/- or Quantified), Wipe (+/- or Quantified), NIOSH 7402, Yamate Level II, ISO 10312, ISO 13794, Chatfield, Drinking Water, Waste Water, Bulk +/-, CARB Modified Ahera
PCM - PCM (NIOSH 7400A)
DUST - Total, Respirable
METALS - Analyte(s): Lead Only (7082/7420), Waste Water, Foodware), Multi Metals (7303 6020A, 200.8), Soil, Wipe, Foodware, OSHA ID-125G), pH (Liquid or Non-Liquid), TCLP, RCRA 8 Scan, Welding Fume Scan, Full Metals Scan
ORGANICS - Methamphetamine, TSS
VIABLES - Campylobacter, Bacillus, Salmonella (Culturable or 1-2), Listeria, E.coli O157:H7, E.coli/Coliforms - Plated, S.aureus, Yeast & Mol, Aerobic Plate Count, Coliforms/ E.coli - (State Water, Drinking Water, Non-Drinking Water, +/-, Quantified), Lead - Kit, Wash, Wipe (Qualitative or Quantified), Enterococcus (+/- or Quantification), Legionella (P, NP, C)
MEDICAL - Bioburden, LAL
MOLD - Spore Trap, Bulk Mold, Particulate Identification

VALID MATRIX CODES

Air = A	Bulk = B
Dust = D	Food = F
Paint = P	Soil = S
Surface = SU	Swab = SW
Tape = T	Wipe = W
Drinking Water = DW	
Waste Water = WW	
ASTM E1792 approved wipe media only	

Client Sample ID Number (Sample ID's must be unique)	ASBESTOS	CHEMISTRY	MICROBIOLOGY	ICO	Sample Volume (L) / Area	Length(or Aliquots) x Width(or Area per Aliquot)	Matrix Code	# of Containers	Date Collected mm/dd/yy	Time Collected hh:mm	Laboratory Analysis Instructions
1 CL1	X				1226L		A				
2 CL2	X				1232L		A				
3 CL3	X				1250L		A				
4 CL4	X				1261L		A				
5 CL5	X				1268L		A				
6 FB1	X						A				
7 FB2	X						A				

EREI establishes a unique Lab Sample ID, for each sample, by preceding each unique Client Sample ID with the laboratory RES Job Number.
EREI will analyze incoming samples based on information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing, client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall consitute an analytical services agreement with payment terms of NET 30 days. Failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By:	Chris Milazzo	Date/Time: 05/23/2024 16:03:57	Sample Condition: Acceptable
Received By:	Kevin O'Donnell	Date/Time: 05/23/2024 16:41:55	Carrier: Hand

Permit

NA

Certifications

Colorado Department
of Public Health
and Environment

ASBESTOS CERTIFICATION*

This certifies that

Jonathon Milazzo

Certification No.: 24795

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Air Monitoring Specialist*

Issued: **November 03, 2023**

Expires: **November 05, 2024**

** This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.*

Authorized APCD Representative

SEAL

Colorado Department
of Public Health
and Environment

ASBESTOS CONSULTING FIRM

This certifies that

Elevation Environmental Services, LLC

Registration No.: ACF - 25621

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos consulting activities as required under Regulation No 8, Part B, in the state of Colorado.

Issued: June 02, 2023
Expires: June 08, 2024

Authorized APCD Representative

SEAL